ASBESTOS CONTAINING MATERIALS INSPECTION REPORT

8895 Gaysport Hill Road Property Demolition Blue Rock, Ohio 43720

(L&A Project #: 24-0310)



Prepared for:

Mr. Greg Vriezelaar West Erie Realty Solutions 323 Lafayette Street Toledo, Ohio 43604 (614) 214-3743

Prepared by:

Lawhon & Associates, Inc. 1441 King Avenue Columbus, Ohio 43212 (614) 481-8600

August 29, 2024



Ta	h	1	٥f	0	nto	nts
12	n	Ю	OΤ	L.O	nte	Ints

Section 1.0	Introduction	Page 2
Section 2.0	Asbestos Containing Materials	Pages 2 - 3
	Section 2.1 Methodology	
Section 3.0	Asbestos Containing Materials Results	Pages 3 - 6
	Section 3.1 Confirmed Asbestos Containing Materials	
	Section 3.2 Assumed Asbestos Containing Materials	
	Section 3.3 Materials Containing 1% or Less Asbestos	
	Section 3.4 Non-Asbestos Containing Materials	
Section 4.0	Conclusions	Pages 6 - 7
	Section 4.1 Asbestos Containing Materials	
	Section 4.2 Materials Containing 1% or Less Asbestos	

Schedule of Appendices

- A. Inspector's Certifications
- B. Asbestos Bulk Sample Location Diagram

- C. Inventory of Asbestos Containing Materials
 D. Asbestos Bulk Sample Summary
 E. Asbestos Laboratory Analysis Certificates and Chain of Custody

Asbestos Containing Materials Inspection Report 8895 Gaysport Hill Road, Blue Rock, Ohio 43720

1.0 Introduction

On August 15, 2024, Lawhon & Associates, Inc. (L&A) conducted an asbestos-containing materials (ACMs) inspection of the structures at 8895 Gaysport Hill Road, Blue Rock, Ohio 43720. The assessment was conducted by Mr. Matt Geiger (Ohio Environmental Protection Agency Certified Asbestos Hazard Evaluation Specialist (AHES) #35832) and Mr. Austin Coldren OEPA (AHES #548697) of L&A. The consultant's certifications are attached in **Appendix A.**

The purpose of the assessment was to determine the presence of asbestos containing materials prior to the proposed demolition of the structures on the property. L&A conducted a full building survey of all accessible areas. L&A distinguished two (2) separate structures on the property: a residential dwelling and an outbuilding. For reporting purposes, L&A assigned room name/number designations in the field; these designations can be visually referenced in the Bulk Sample Diagram attached in **Appendix B**. This report conforms to the requirements of the EPA NESHAPs prior to demolition for this project. This report should not be construed as a remediation design or used for bidding purposes.

2.0 Asbestos Containing Materials

Asbestos containing materials are governed the Environmental Protection Agency's (EPA) National Emission Standards of Hazardous Air Pollutants (NESHAP) during a renovation and/or demolition. These materials are defined as containing greater than one percent asbestos. The Occupational Safety and Health Administration (OSHA) govern building materials containing any amount of asbestos.

The Clean Air Act (CAA) of 1970 required the EPA to develop and enforce regulations to protect the general public from exposure to airborne contaminants that are known to be hazardous to human health; therefore, EPA promulgated the National Emission Standards for Hazardous Air Pollutants (NESHAP) (Title 40, CFR Part 61) on April 6, 1973. NESHAP is intended to minimize the release of asbestos fibers during certain activities (i.e., renovations, demolition, and installations). It specifies work practices to be followed during renovations of buildings (except apartment buildings that have no more than four dwelling units), which contain a specific amount of friable asbestos. NESHAP requires that buildings be inspected for asbestos containing building materials (ACBM) prior to renovation/demolition projects.

NESHAP also requires owners and operators subject to the asbestos rules to notify delegated state and local agencies and/or the regional EPA offices before demolition or renovation activities begin. In addition, NESHAP requires the removal of all regulated asbestos containing materials (RACM) prior to demolition. Regulated Asbestos-Containing Materials (RACM) are (a) friable asbestos material, which are materials easily reduced to powder with hand pressure (b) Category I non-friable ACM that has become friable, (c) Category I non-friable ACM that will be or has been subjected to sanding, grinding, cutting, abrading, or broken into pieces smaller than four square inches or (d) Category II non friable ACM that has a high probability of becoming or has become crumbled, pulverized, or reduced to powder by the forces expected to act on the material in the course of demolition or renovation operations. Category I non-friable materials consist of materials such as resilient floor covering products, roofing products, gaskets, and packing. Category II non-friable materials consist of all other non-friable materials such as transite and drywall. NESHAP also requires all ACM (including Category I and II) be removed prior to intentional burning, such as for a fire department training exercise.

The Ohio Environmental Protection Agency (OEPA) regulates asbestos activities within the state. Professionals performing asbestos related activities must be certified/licensed by OEPA.

2.1 Methodology

A list of suspect ACMs was compiled from the investigation of the structures. Materials were categorized into RACM, Category I, and Category II materials. L&A inventoried and procured confirmatory samples of materials that must be removed prior to renovation activities.

Materials suspected of containing asbestos were grouped into homogeneous areas for bulk sampling purposes. A homogeneous area is composed of specific material that appears to be the same in color, texture, date of installation or location (e.g., grey sprayapplied fireproofing in a specific construction unit).

The number of bulk samples to be procured for each identified homogeneous area of suspected Surfacing Materials, Thermal System Insulations, and Miscellaneous Materials were determined in accordance with 40 CFR 763.

Specifically, Friable and Nonfriable Surfacing Materials (i.e., fireproofing, acoustical plaster, decorative plaster, hard plaster, and textured coatings) were sampled following the guidelines set forth by the USEPA in the document "Asbestos in Buildings - Simplified Sampling Scheme Friable Surfacing Materials." Based upon the square footage of the homogenous surfacing materials, either a minimum of 3, 5, or 7 bulk samples were randomly procured and analyzed. For Thermal System Insulation (TSI), at least 3 random samples of each homogeneous area of TSI were procured and analyzed and 1 sample of patched TSI if it was <6 linear or square feet. For Miscellaneous Materials (MM), at least 2 random samples of each homogeneous area of MM were procured and analyzed.

Bulk sample locations for suspect materials sampled by L&A, and the name and signature and asbestos hazard evaluation specialist number of each person who collected samples are shown on the Asbestos Bulk Sample Diagram found in **Appendix B**.

Samples were placed into clean sealed containers and identified with a unique sample number. Sampling tools were decontaminated between each sampling episode.

All samples were sent to certified National Voluntary Lab Accredited Program laboratories. The lab utilized for bulk sample Polarized Light Microscopy (PLM) analysis for this assessment was SanAir Technologies Laboratory, SATL (NVLAP #200870-0) located at 11709 Chesterdale Road, Cincinnati, Ohio 45246. Samples were analyzed by the EPA Polarized Light Microscopy (PLM) 600 Method. Samples reported with low concentrations of asbestos, <3% asbestos content, were reanalyzed using the EPA Point Count Method to determine a more accurate content.

3.0 Asbestos Containing Materials Results

The following tables present asbestos containing materials summaries and information. Detailed summaries, including locations and quantities of all asbestos containing materials project to be impacted may be found in **Appendix C**, Inventory of Asbestos Containing Materials. A bulk sample summary of suspect asbestos containing materials may be found in **Appendix D**. Asbestos laboratory analysis certificates and chain of custody information may be found in **Appendix E**.

3.1 Confirmed Asbestos Containing Materials

The following are lists of asbestos containing materials sampled and confirmed to contain asbestos in concentrations greater than 1%, the EPA definition of an asbestos containing material. **Appendix C** provides an inventory of material locations and quantities.

Confirmed Asbestos Containing Materials				
Residential Structure				
Black Sink Undercoating (1)				
Outbuilding				
Stored Cement Board (1)				

Notes: (1) Category II Non-Friable Asbestos Containing Material.

(2) See below Section 3.3 Materials Containing 1% or Less Asbestos.

3.2 Assumed Asbestos Containing Materials

As a result of the inspection, all suspect materials identified in each structure at each location were bulk sampled for asbestos content analysis; therefore, no materials are assumed to contain asbestos. Any encountered materials not listed in the tables below or above should be assumed to contain asbestos and remain undisturbed until further sampling determines otherwise.

3.3 Materials Containing 1% or Less Asbestos

On the following page is a list of materials sampled and confirmed to contain 1% or less asbestos by PLM Point Count analysis. These materials are not regulated by EPA; however, will still need properly removed in accordance with OSHA asbestos standards. EPA notification is not required for abatement of these materials.

Materials Containing 1% or Less Asbestos			
Residentia	al Structure		
Drywall Joint Compound (addition)	Interior Window Glazing Compound		

EPA regulations do not apply to these materials, however OSHA does regulate <1% asbestos materials. The following are the implications for the contractor:

- 1. Work practice requirements and prohibitions that must be observed REGARDLESS of the exposure levels and of the percentage of asbestos in the installed construction materials are:
 - 29 CFR 1926.1101(g)(1)(ii), which requires: wet methods, or wetting agents, to control employee exposures during asbestos handling, mixing, removal, cutting, application, and cleanup.

The material should be thoroughly wet at all times during handling, mixing, removal, cutting, application, cleanup and up until it is containerized. This will minimize the potential for exposure through dry dust and fiber release.

■ 29 CFR 1926.1101(g)(1)(iii), which requires: prompt clean-up and disposal of wastes and debris contaminated with asbestos into leak-tight containers.

The Contractor should provide a "leak-tight container." The trailer is required to be equipped with a bladder bag or lined with polyethylene sheeting which should be taped to seal shut. "Prompt clean-up and disposal" means that asbestos material is to be cleaned up as it is removed and before it dries.

- 29 CFR 1926.1101(g)(3)(i), which prohibits: high-speed abrasive disc saws that are not equipped with point-of-cut ventilator or enclosures with HEPA filtered exhaust air; to reduce dry dust and fiber release exposure.
- 29 CFR 1926.1101(g)(3)(ii), which prohibits: compressed air used to remove asbestos, or materials containing asbestos, unless the compressed air is used in conjunction with an enclosed ventilation system designed to capture the dust cloud created by the compressed air; to reduce dry dust and fiber release exposure.
- 29 CFR 1926.1101(g)(3)(iv), which prohibits: employee rotation as a means of reducing employee exposure to asbestos.
- Contractor cannot manipulate work shifts as a means of artificially reducing the Permissible Exposure Limit (PEL).

At the start of demolition operations involving materials containing <1% asbestos, a contractor must produce an "Initial Negative Exposure Assessment" in accordance with 29 CFR 1926.1101 (f)(2)(iii)(A-C) to demonstrate that the airborne concentrations of asbestos will not exceed the (PELs).

In order to avoid the need to comply with the elements of the standard that are applicable when either asbestos PEL is exceeded, the contractor conducting the demolition project must produce an initial negative exposure assessment for his/her employees.

There are three potential approaches provided under 29 CFR 1926.1101(f)(2) for producing a negative exposure assessment. These are the use of **objective data**, **previous air monitoring results**, **or current air monitoring results**. If the contractor cannot produce a negative exposure assessment with objective data or previous air monitoring results, then the contractor must conduct asbestos exposure monitoring. Until the contractor is able to produce a negative exposure assessment for his/her employees, the contractor must comply with the elements of the standard that are applicable when either asbestos PEL is exceeded.

2. Disposal: The demolition waste, debris contaminated with less than 1 percent asbestos, in accordance with EPA regulations may go to a C&DD landfill. Each landfill has an internal policy on accepting this waste stream. The Demolition Contractor is responsible for confirming acceptance of this material by their chosen landfill and incorporating associated fees in their bid.

3.4 Non-Asbestos Containing Materials

The following are lists of materials sampled with laboratory analysis revealing No Asbestos Detected (NAD). Reference **Appendices D and E** for sample information and laboratory data. Any encountered materials not listed below or listed in the tables above should be assumed to contain asbestos until further sampling determines otherwise.

Non-Asbestos Containing Materials				
Residential Structure				
Ceiling Texture (1,000-5,000 square feet)	Joint Compound (original)			

Non-Asbestos Containing Materials				
Drywall (original)	Stored Roll of White Linoleum			
Floral Pattern Linoleum	Tan Tile Pattern Linoleum			
Beige Linoleum	Stone Pattern Linoleum			
Pink Linoleum	Sink Linoleum			
Firebrick	Flue Pipe			
Flue Packing	Fire Brick Backing Paper			
Wall Adhesive	Door Frame Caulk			
Interior Window Caulk	Exterior Deck Caulk			
Exterior Window Caulk	Stored "Wonderboard"			
Electrical Wiring Insulation	Electrical Backing Plate			
Slate Shingles	Flashing Patching			
Awning Shingle/Felt	Addition Shingle/Felt			
Outbuilding				
Slate Shingles				

4.0 Conclusions

On August 15, 2024, L&A conducted an asbestos containing materials inspection of the structures located at 8895 Gaysport Hill Road, Blue Rock, Ohio 43720. The assessment was conducted by Mr. Matt Geiger (AHES #35832) and Mr. Austin Coldren (AHES #548697) of L&A.

The purpose of the inspection was to determine the presence of ACMs located at the structures prior to their proposed demolition. All structures located on the aforementioned parcel were included in this effort.

4.1 Asbestos Containing Materials

The following confirmed Asbestos Containing Materials are present at their respective addresses. These materials must be removed by a State of Ohio Licensed Asbestos Abatement Contractor prior to demolition work which will impact the material.

- Black Sink Undercoating (Category II Non-Friable) Residential Dwelling
- Stored Transite Cement Board (Category II Non-Friable) Outbuilding

4.2 Materials Containing 1% or Less Asbestos

EPA regulations do not apply to these materials; however, OSHA regulations still apply. These materials may remain in place during routine demolition practices. Refer to **Section 3.3 Materials Containing 1% or Less Asbestos** and the **Inventory of Asbestos Containing Materials** attached in **Appendix C** of this report for more specific requirements regarding impact to these materials:

- Addition Drywall Joint Compound Residential Dwelling
- Interior Window Glazing Compound Residential Dwelling

This report conforms to the requirements of the EPA NESHAPs prior to demolition for this project. This report should not be construed as a remediation design or used for bidding purposes. If you have any further questions, please contact Mr. Matt Geiger or Mr. Jordan Mederer at (614) 481-8600.

Sincerely,

Matt Geiger, AHES 35832

Matt & Teign

Project Manager

Jordan Mederer, AHES 35005 Practice Leader, HBM

Jan

APPENDIX A

Inspector's Certifications

Asbestos Building Inspector and Management Planner Refresher Courses

The InService Training Network



Matthew Geiger

has successfully completed the Asbestos Building Inspector and Management Planner Refresher Courses and passed by at least 70% the course examinations for accreditation under Section 206 of the Toxic Substance Control Act, Title II, and Indiana 326 IAC 18-2
Provided by: The InService Training Network, Inc., 705D Lakeview Plaza Blvd, Worthington, OH 43085 (614) 436-0980

Course Dates: February 21, 2024

Course Instructor:

Frank Rowe

Expiration Date: February 21, 2025

Examination Date: February 21, 2024

Course Location: Worthington, Ohio

Certificate Numbers: ITNIR7560 & ITNMPR7560

State of Ohio Environmental Protection Agency Asbestos Program

Asbestos Hazard Evaluation Specialist

Matthew A Geiger



Lawhon & Associates, Inc.
1441 King Avenue rotaction Agency
Columbus OH 43212

Certification Number Expiration Date

ES35832

10/14/24



DOB: 10/1/93

Card not Valid if Altered

The InService Training Network

Asbestos Building Inspector and Management Planner
Refresher Courses



Austin Coldren

has successfully completed the Asbestos Building Inspector and Management Planner Refresher Courses and passed by at least 70% the course examinations for accreditation under Section 206 of the Toxic Substance Control Act, Title II, and Indiana 326 IAC 18-2 Provided by: The InService Training Network, Inc., 705D Lakeview Plaza Blvd, Worthington, OH 43085 (614) 436-0980

Course Dates: April 17, 2024

Course Director:

Kurt Varga

Expiration Date: April 17, 2025

Examination Date: April 17, 2024

Course Location: Worthington, Ohio

Certificate Numbers: ITNIR7598 & ITNMPR7598



Mike DeWine, Governor Jon Husted, Lt. Governor Anne M. Vogel, Director

4/30/2024

Austin Coldren Lawhon & Associates, Inc. 1441 King Avenue Columbus, OH 43212

RE:

Evaluation Specialist Certification Number: ES548697 Expiration Date: 5/30/2025

Dear Austin Coldren:

This letter and enclosed certification card approves your request to be certified as an asbestos Evaluation Specialist. You must present your card upon request at any project site while performing duties. Copies of cards are not acceptable as proof of certification.

This certification may be revoked by the Director of the Ohio Environmental Protection Agency (EPA) for violation of any of the requirements of 3745-22 or 3745-20 of the Ohio Administrative Code.

If you have any questions, please contact the Asbestos Program at 614-644-0226 or by email at asbestoslicensing@epa.ohio.gov.

Sincerely,

ES548697

Brandon M. Schwendeman


Brandon Schwendeman Manager, Business Operations Support Section Ohio EPA - Division of Air Pollution Control



5/30/25

APPENDIX B

Asbestos Bulk Sample Location Diagram



APPENDIX C Inventory of Asbestos Containing Materials

INVENTORY OF ASBESTOS CONTAINING MATERIALS 8895 Gaysport Hill Road – Structure Demolitions Blue Rock, Ohio 43720

ACM	Locations	Approximate Quantity	Condition	EPA NESHAP Classification & Comments
	Residential	Structure		
Drywall/Joint Compound II	Utility Room and Bathroom	820 square feet	Intact	<1% Asbestos (1)
Black sink Undercoating	Kitchen	5 square feet (1 Double Sink)	Intact	Category II Non-Friable
Interior Window Glazing Compound	Throughout	20 square feet	Intact	<1% Asbestos (1)
Outbuilding				
Stored Transite Board	Outbuilding Southwest Corner	6 square feet	Intact	Category II Non-Friable

⁽¹⁾ Materials containing 1% or less asbestos are not regulated by EPA standards, however, OSHA standards still apply to these materials during removal activities; see report narrative **Section 3.3 Materials Containing 1% or Less Asbestos** for additional information.

APPENDIX D Asbestos Bulk Sample Summary

Sample Number	Homog. Area #	Material Sampled	Sample Location	Percent Asbestos	
8895 Gaysport Road Residential Building					
240815-01	01	Ceiling Texture	Living Room	NAD	
240815-02	01	Ceiling Texture	Kitchen	NAD	
240815-03	01	Ceiling Texture	Hall	NAD	
240815-04	01	Ceiling Texture	Bedroom 1	NAD	
240815-05	01	Ceiling Texture	Bedroom 2	NAD	
240815-06	02	Joint Compound I (original)	Living Room	NAD	
240815-07	02	Joint Compound I (original)	Bedroom 1	NAD	
240815-08	03	Drywall I (original)	Living Room	NAD	
240815-09	03	Drywall I (original)	Bedroom 1	NAD	
240815-10a	04a	Drywall II (addition)	Utility Room	NAD	
240815-10b	04b	Joint Compound	Compound Utility Room		
240815-11a	04a	Drywall II (addition)	Utility Room	NAD	
240815-11b	04b	Joint Compound	Ounty Noom	<1% Chrysotile	
240815-12	05	Stored White Linoleum Roll	Sunroom	NAD	
240815-13	05	Stored White Linoleum Roll	Sunroom	NAD	
240815-14	06	Floral Pattern Linoleum	Hall	NAD	
240815-15	06	Floral Pattern Linoleum	Hall	NAD	
240815-16a	07a	Tan Tile Pattern Linoleum	Podroom 2	NAD	
240815-16b	07b	Mastic	Bedroom 3	NAD	
240815-17a	07a	Tan Tile Pattern Linoleum	Bedroom 3	NAD	
240815-17b	07b	Mastic	Dediooni 3	NAD	

Bold text denotes an Asbestos Containing Material; as defined by EPA and OSHA. *Italic* Text denotes an Asbestos Containing Material; as defined by OSHA only.

Legend

Abbreviation: Definition: Abbreviation: Definition:

Sample Number	Homog. Area #	Material Sampled	Sample Location	Percent Asbestos
240815-18	08	Beige Linoleum	Bedroom 2	NAD
240815-19	08	Beige Linoleum	Bedroom 2	NAD
240815-20	09	Stone Pattern Linoleum	Bedroom 1	NAD
240815-21	09	Stone Pattern Linoleum	Bedroom 1	NAD
240815-22	10	Pink Linoleum with Squares	Sunroom	NAD
240815-23	10	Pink Linoleum with Squares	Entry (closet)	NAD
240815-24a	11a	Kitchen Counter Linoleum	Kitchen	NAD
240815-24b	11b	Mastic	Nichen	NAD
240815-25a	11a	Kitchen Counter Linoleum	Kitchen	NAD
240815-25b	11b	Mastic	Nichen	NAD
240815-26	12	Black Sink Undercoating	Kitchen	1.1% Chrysotile (PC)
240815-27	12	Black Sink Undercoating	Kitchen	1.2% Chrysotile (PC)
240815-28	13	Firebrick	Living Room Fireplace	NAD
240815-29	13	Firebrick	Living Room Fireplace	NAD
240815-30a	14a	Flue Pipe	Living Room Fireplace	NAD
240815-30b	14b	Mortar	Living Room Fireplace	NAD
240815-31a	14a	Flue Pipe	Living Room Fireplace	NAD
240815-31b	14b	Mortar	Living Room Fireplace	NAD
240815-32	15	Flue Packing	Living Room Fireplace	NAD
240815-33	15	Flue Packing	Living Room Fireplace	NAD
240815-34	16	Fire Brick Backing Paper	Living Room Fireplace	NAD
240815-35	16	Fire Brick Backing Paper	Living Room Fireplace	NAD

Bold text denotes an Asbestos Containing Material; as defined by EPA and OSHA. *Italic* Text denotes an Asbestos Containing Material; as defined by OSHA only.

Legend

Abbreviation: Definition: Abbreviation: Definition:

Sample Number	Homog. Area #	Material Sampled	Sample Location	Percent Asbestos
240815-36	17	Wall Adhesive	Entry	NAD
240815-37	17	Wall Adhesive	Living Room	NAD
240815-38	18	Door Frame Caulk	Living Room	NAD
240815-39	18	Door Frame Caulk	Living Room	NAD
240815-40	19	Interior Window Glazing Compound	Bedroom 3	0.3% Chrysotile (PC)
240815-41	19	Interior Window Glazing Compound	Bedroom 3	0.4% Chrysotile (PC)
240815-42	20	Interior Window Caulk	Bedroom 1	NAD
240815-43	20	Interior Window Caulk	Bedroom 1	NAD
240815-44	21	Exterior Deck Caulk	Exterior	NAD
240815-45	21	Exterior Deck Caulk	Exterior	NAD
240815-46	22	Exterior Window Caulk	Bedroom 3	NAD
240815-47	22	Exterior Window Caulk	Bedroom 2	NAD
240815-48	23	Stored "Wonderboard"	Entry	NAD
240815-49	23	Stored "Wonderboard"	Entry	NAD
240815-50	24	Electrical Wiring Insulation	Bedroom 2	NAD
240815-51	24	Electrical Wiring Insulation	Kitchen	NAD
240815-52	25	Electrical Backing Plate	Exterior	NAD
240815-53	25	Electrical Backing Plate	Exterior	NAD
240815-54	26	Slate Shingles	Main Roof	NAD
240815-55	26	Slate Shingles	Main Roof	NAD
240815-56	27	Flashing Patch	Main Roof	NAD

Bold text denotes an Asbestos Containing Material; as defined by EPA and OSHA. *Italic* Text denotes an Asbestos Containing Material; as defined by OSHA only.

Legend

Abbreviation: Definition: Abbreviation: Definition:

Sample Number	Homog. Area #	Material Sampled	Sample Location	Percent Asbestos
240815-57	27	Flashing Patch	Main Roof	NAD
240815-58a	28a	Awning Shingle		NAD
240815-58b	28b	Tar	Carport Roof	NAD
240815-58c	28C	Felt		NAD
240815-59a	28a	Awning Shingle		NAD
240815-59b	28b	Tar	Carport Roof	NAD
240815-59c	28c	Felt		NAD
240815-60a	29a	Addition Shingle		NAD
240815-60b	29b	Tar	Addition Roof	NAD
240815-60c	29c	Felt		NAD
240815-61a	29a	Addition Shingle		NAD
240815-61b	29b	Tar	Addition Roof	NAD
240815-61c	29c	Felt		NAD
		Outbuilding		
240815-62	30	Stored Cement Board	Out-Building	20% Chrysotile
240815-63	30	Stored Cement Board	Out-Building	20% Chrysotile
240815-64	31	Slate Shingle	Out-Building Roof	NAD
240815-65	31	Slate Shingle	Out-Building Roof	NAD

Bold text denotes an Asbestos Containing Material; as defined by EPA and OSHA. *Italic* Text denotes an Asbestos Containing Material; as defined by OSHA only.

Legend

Abbreviation: Definition: Abbreviation: Definition:

APPENDIX E

Asbestos Laboratory Analysis Certificates

&

Chain of Custody



The Identification Specialists

Analysis Report prepared for Lawhon & Associates, Inc.

Report Date: 8/23/2024

Project Name: 8895 Gaysport Rd Demo

Project #: 24-0310

SanAir ID#: 24046307



NVLAP LAB CODE 600227-0

11709 Chesterdale Road I Cincinnati, Ohio 45246 888.895.1177I 513.438.6006 I IAQ@SanAir.com I SanAir.com



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212

Phone: 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Dear Matt Geiger,

We at SanAir would like to thank you for the work you recently submitted. The 65 sample(s) were received on Monday, August 19, 2024 via UPS. The final report(s) is enclosed for the following sample(s): 240815-01, 240815-02, 240815-03, 240815-04, 240815-05, 240815-06, 240815-07, 240815-08, 240815-09, 240815-10, 240815-11, 240815-12, 240815-13, 240815-14, 240815-15, 240815-16, 240815-17, 240815-18, 240815-19, 240815-20, 240815-21, 240815-22, 240815-23, 240815-24, 240815-25, 240815-26, 240815-27, 240815-28, 240815-29, 240815-30, 240815-31, 240815-32, 240815-33, 240815-34, 240815-35, 240815-36, 240815-37, 240815-38, 240815-39, 240815-40, 240815-41, 240815-42, 240815-43, 240815-44, 240815-45, 240815-46, 240815-47, 240815-48, 240815-49, 240815-50, 240815-51, 240815-52, 240815-53, 240815-54, 240815-55, 240815-56, 240815-57, 240815-58, 240815-59, 240815-60, 240815-61, 240815-62, 240815-63, 240815-64, 240815-65, 240815-11.

These results only pertain to this job and should not be used in the interpretation of any other job. This report is only complete in its entirety. Refer to the listing below of the pages included in a complete final report.

Sincerely,

Maureen Y. Haley

Asbestos Laboratory Manager SanAir Technologies Laboratory

Marren G. Geales

Final Report Includes:

- Cover Letter
- Analysis Pages
- Disclaimers and Additional Information

Sample conditions:

- 66 samples in Good condition.



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212 **Phone:** 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Comp	oonents	
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-01 / 24046307-001 Ceiling Txt, Living Rm	White Non-Fibrous Homogeneous	< 1% Cellulose	100% Other	None Detected
240815-02 / 24046307-002 Ceiling Txt, Kitchen	White Non-Fibrous Homogeneous	< 1% Cellulose	100% Other	None Detected
240815-03 / 24046307-003 Ceiling Txt, Hall	White Non-Fibrous Homogeneous	< 1% Cellulose	100% Other	None Detected
240815-04 / 24046307-004 Ceiling Txt, Bedroom 1	White Non-Fibrous Homogeneous	< 1% Cellulose	100% Other	None Detected
240815-05 / 24046307-005 Ceiling Txt, Bedroom 2	White Non-Fibrous Homogeneous	< 1% Cellulose	100% Other	None Detected
240815-06 / 24046307-006 DWJC #1, Living Room	White Non-Fibrous Homogeneous		100% Other	None Detected
240815-07 / 24046307-007 DWJC #1, Bedroom 1	White Non-Fibrous Homogeneous		100% Other	None Detected
240815-08 / 24046307-008 Drywall #1, Living Room	White Non-Fibrous Homogeneous	5% Cellulose	95% Other	None Detected
240815-09 / 24046307-009 Drywall #1, BR 1	White Non-Fibrous Homogeneous	5% Cellulose	95% Other	None Detected
240815-10 / 24046307-010 DWJC #2, Utility Rm, Drywall	White Non-Fibrous Homogeneous	5% Cellulose	95% Other	None Detected

Analyst: Sidney Kirkerton

A

Approved Signatory:

Analysis Date:

8/23/2024

Date: 8/23/2024



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212 **Phone:** 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Com	ponents	
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-10 / 24046307-010 DWJC #2, Utility Rm, Joint Compound	White Non-Fibrous Homogeneous		100% Other	None Detected
240815-11 / 24046307-011 DWJC #2, Utility Rm, Drywall	White Non-Fibrous Homogeneous	5% Cellulose	95% Other	None Detected
240815-11 / 24046307-011 DWJC #2, Utility Rm, Joint Compound	Various Non-Fibrous Heterogeneous		100% Other	< 1% Chrysotile
240815-12 / 24046307-012 Stored Linoleum, Entry	Tan Non-Fibrous Homogeneous	20% Cellulose	80% Other	None Detected
240815-13 / 24046307-013 Stored Linoleum, Entry	Tan Non-Fibrous Homogeneous	20% Cellulose	80% Other	None Detected
240815-14 / 24046307-014 Floral Pattern Linoleum, Hall	Pink Non-Fibrous Homogeneous	30% Cellulose	70% Other	None Detected
240815-15 / 24046307-015 Floral Pattern Linoleum, Hall	Pink Non-Fibrous Homogeneous	30% Cellulose	70% Other	None Detected
240815-16 / 24046307-016 Tile Pattern Linoleum, BR 3, Linoleum	Beige Non-Fibrous Homogeneous	20% Cellulose	80% Other	None Detected
240815-16 / 24046307-016 Tile Pattern Linoleum, BR 3, Mastic	Brown Non-Fibrous Homogeneous		100% Other	None Detected
240815-17 / 24046307-017 Tile Pattern Linoleum, BR 3, Linoleum	Beige Non-Fibrous Homogeneous	20% Cellulose	80% Other	None Detected

Analyst:

Sidney Hinkerton

Approved Signatory:

Date: 8/23/2024



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212 **Phone:** 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Com	ponents	
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-17 / 24046307-017 Tile Pattern Linoleum, BR 3, Mastic	Brown Non-Fibrous Homogeneous		100% Other	None Detected
240815-18 / 24046307-018 Linoleum, BR 2	Beige Non-Fibrous Homogeneous	30% Cellulose	70% Other	None Detected
240815-19 / 24046307-019 Linoleum, BR 2	Beige Non-Fibrous Homogeneous	30% Cellulose	70% Other	None Detected
240815-20 / 24046307-020 Stone Pattern Linoleum, BR 1	Grey Non-Fibrous Homogeneous	30% Cellulose	70% Other	None Detected
240815-21 / 24046307-021 Stone Pattern Linoleum, BR 1	Grey Non-Fibrous Homogeneous	30% Cellulose	70% Other	None Detected
240815-22 / 24046307-022 With Squares-Linoleum, Entry	Pink Non-Fibrous Homogeneous	30% Cellulose	70% Other	None Detected
240815-23 / 24046307-023 With Squares-Linoleum, Entry	Pink Non-Fibrous Homogeneous	30% Cellulose	70% Other	None Detected
240815-24 / 24046307-024 Sink Linoleum, Kitchen, Linoleum	Tan Non-Fibrous Homogeneous		100% Other	None Detected
240815-24 / 24046307-024 Sink Linoleum, Kitchen, Mastic	Brown Non-Fibrous Homogeneous		100% Other	None Detected
240815-25 / 24046307-025 Sink Linoleum, Kitchen, Linoleum	Tan Non-Fibrous Homogeneous		100% Other	None Detected

Analyst:

Sidney Kirkerton

Approved Signatory:

Date: 8/23/2024



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212 **Phone:** 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Components			
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers	
240815-25 / 24046307-025 Sink Linoleum, Kitchen, Mastic	Brown Non-Fibrous Homogeneous		100% Other	None Detected	
240815-26 / 24046307-026 BSU, Kitchen	Black Non-Fibrous Homogeneous		98% Other	2% Chrysotile	
240815-27 / 24046307-027 BSU, Kitchen	Black Non-Fibrous Homogeneous		98% Other	2% Chrysotile	
240815-28 / 24046307-028 Fire Brick, Living Room Fireplace	Tan Non-Fibrous Homogeneous		100% Other	None Detected	
240815-29 / 24046307-029 Fire Brick, Living Room Fireplace	Tan Non-Fibrous Homogeneous		100% Other	None Detected	
240815-30 / 24046307-030 Flue Pipe, Living Rm Fireplace, Flue Pipe	Red Non-Fibrous Homogeneous		100% Other	None Detected	
240815-30 / 24046307-030 Flue Pipe, Living Rm Fireplace, Mortar	Tan Non-Fibrous Homogeneous		100% Other	None Detected	
240815-31 / 24046307-031 Flue Pipe, Living Rm Fireplace, Flue Pipe	Red Non-Fibrous Homogeneous		100% Other	None Detected	
240815-31 / 24046307-031 Flue Pipe, Living Rm Fireplace, Mortar	Tan Non-Fibrous Homogeneous		100% Other	None Detected	
240815-32 / 24046307-032 Flue Packing, Living Rm Fireplace	White Fibrous Homogeneous	100% Glass		None Detected	

Analyst:

Sidney Kinkerton

Approved Signatory:

Date: 8/23/2024



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212 **Phone:** 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Com		
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-33 / 24046307-033 Flue Packing, Living Rm Fireplace	White Fibrous Homogeneous	100% Glass		None Detected
240815-34 / 24046307-034 Fire Brick Backing Paper, Living Rm Fireplace	Black Non-Fibrous Homogeneous	5% Cellulose 5% Glass	90% Other	None Detected
240815-35 / 24046307-035 Fire Brick Backing Paper, Living Rm Fireplace	White Fibrous Homogeneous	100% Glass		None Detected
240815-36 / 24046307-036 Wall Adhesive, Living Room	Tan Non-Fibrous Homogeneous		100% Other	None Detected
240815-37 / 24046307-037 Wall Adhesive, Kitchen	Tan Non-Fibrous Homogeneous		100% Other	None Detected
240815-38 / 24046307-038 Door Frame Caulk, Living Room	White Non-Fibrous Homogeneous		100% Other	None Detected
240815-39 / 24046307-039 Door Frame Caulk, Living Room	White Non-Fibrous Homogeneous		100% Other	None Detected
240815-40 / 24046307-040 Int WGC, BR 3	Tan Non-Fibrous Homogeneous		98% Other	2% Chrysotile
240815-41 / 24046307-041 Int WGC, BR 3	Tan Non-Fibrous Homogeneous		98% Other	2% Chrysotile
240815-42 / 24046307-042 WC, BR 1-Int	White Non-Fibrous Homogeneous		100% Other	None Detected

Analyst:

Sidney Kinkerton

Approved Signatory:

Date: 8/23/2024



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212 **Phone:** 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Comp	oonents	
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-43 / 24046307-043 WC, BR 1-Int	White Non-Fibrous Homogeneous		100% Other	None Detected
240815-44 / 24046307-044 Ext Deck Caulk, Ext	Grey Non-Fibrous Homogeneous		100% Other	None Detected
240815-45 / 24046307-045 Ext Deck Caulk, Ext	Grey Non-Fibrous Homogeneous		100% Other	None Detected
240815-46 / 24046307-046 Ext WC, BR 1	Cream Non-Fibrous Homogeneous	4% Wollastonite	96% Other	None Detected
240815-47 / 24046307-047 Ext WC, BR 1	Cream Non-Fibrous Homogeneous	4% Wollastonite	96% Other	None Detected
240815-48 / 24046307-048 Stored Wonder Board, Entry	Grey Non-Fibrous Homogeneous	5% Glass	95% Other	None Detected
240815-49 / 24046307-049 Stored Wonder Board, Entry	Grey Non-Fibrous Homogeneous	5% Glass	95% Other	None Detected
240815-50 / 24046307-050 Elec Wiring Insulation, Ext	Various Fibrous Heterogeneous	45% Glass 50% Cellulose	5% Other	None Detected
240815-51 / 24046307-051 Elec Wiring Insulation, Ext	Various Fibrous Heterogeneous	45% Glass 50% Cellulose	5% Other	None Detected
240815-52 / 24046307-052 Elec Backing Plate, Ext	Grey Fibrous Homogeneous	50% Cellulose	50% Other	None Detected

Analyst:

Sidney Kinkerton

Approved Signatory:

Date: 8/23/2024



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212 **Phone:** 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Com	ponents	
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-53 / 24046307-053 Elec Backing Plate, Ext	Grey Fibrous Homogeneous	50% Cellulose	50% Other	None Detected
240815-54 / 24046307-054 Slate Shingles, Main Roof	Grey Non-Fibrous Homogeneous		100% Other	None Detected
240815-55 / 24046307-055 Slate Shingles, Main Roof	Grey Non-Fibrous Homogeneous		100% Other	None Detected
240815-56 / 24046307-056 Flashing Patch, Main Roof	Black Non-Fibrous Homogeneous	20% Cellulose	80% Other	None Detected
240815-57 / 24046307-057 Flashing Patch, Main Roof	Black Non-Fibrous Homogeneous	20% Cellulose	80% Other	None Detected
240815-58 / 24046307-058 Awning Shingle/ Felt, Carport Roof, Shingle	Black Non-Fibrous Homogeneous	30% Glass	70% Other	None Detected
240815-58 / 24046307-058 Awning Shingle/ Felt, Carport Roof, Tar	Black Non-Fibrous Homogeneous		100% Other	None Detected
240815-58 / 24046307-058 Awning Shingle/ Felt, Carport Roof, Felt	Black Non-Fibrous Homogeneous	50% Cellulose	50% Other	None Detected
240815-59 / 24046307-059 Awning Shingle/ Felt, Carport Roof, Shingle	Black Non-Fibrous Homogeneous	30% Glass	70% Other	None Detected
240815-59 / 24046307-059 Awning Shingle/ Felt, Carport Roof, Tar	Black Non-Fibrous Homogeneous		100% Other	None Detected

Analyst: Sidney Hinkerton

Approved Signatory:

8/23/2024

Date:



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212

Phone: 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Com	ponents	
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-59 / 24046307-059 Awning Shingle/ Felt, Carport Roof, Felt	Black Non-Fibrous Homogeneous	50% Cellulose	50% Other	None Detected
240815-60 / 24046307-060 Addition Shingle/ Felt, Addition Roof, Shingle	Black Non-Fibrous Homogeneous	20% Glass	80% Other	None Detected
240815-60 / 24046307-060 Addition Shingle/ Felt, Addition Roof, Tar	Black Non-Fibrous Homogeneous		100% Other	None Detected
240815-60 / 24046307-060 Addition Shingle/ Felt, Addition Roof, Felt	Black Non-Fibrous Homogeneous	50% Cellulose	50% Other	None Detected
240815-61 / 24046307-061 Addition Shingle/ Felt, Addition Roof, Shingle	Black Non-Fibrous Homogeneous	20% Glass	80% Other	None Detected
240815-61 / 24046307-061 Addition Shingle/ Felt, Addition Roof, Tar	Black Non-Fibrous Homogeneous		100% Other	None Detected
240815-61 / 24046307-061 Addition Shingle/ Felt, Addition Roof, Felt	Black Non-Fibrous Homogeneous	50% Cellulose	50% Other	None Detected
240815-62 / 24046307-062 Stored Cement Board, Out- Building	Grey Non-Fibrous Homogeneous		80% Other	20% Chrysotile
240815-63 / 24046307-063 Stored Cement Board, Out- Building	Grey Non-Fibrous Homogeneous		80% Other	20% Chrysotile
240815-64 / 24046307-064 Slate Shingle, Out-Building Roof	Grey Non-Fibrous Homogeneous		100% Other	None Detected

Analyst:

Sidney Kirkerton

Approved Signatory:

Date: 8/23/2024



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212

Phone: 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk PLM EPA 600/R-93/116

	Stereoscopic	Con	nponents	
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-65 / 24046307-065 Slate Shingle, Out-Building Roof	Grey Non-Fibrous Homogeneous		100% Other	None Detected

Sidney finkertan Approved Signatory: Analyst:

8/23/2024 Analysis Date:

8/23/2024 Date:



Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212

Phone: 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/19/2024 9:15:00 AM

Analyst: Pinkerton, Sid | Haley, Maureen

Asbestos Bulk EPA PLM 400 Point Count

	Stereoscopic	Con	nponents	
SanAir ID / Description	Appearance	% Fibrous	% Non-fibrous	Asbestos Fibers
240815-11 / 24046307-066	Various		99.5% Other	0.5% Chrysotile
DWJC #2, Utility Rm	Non-Fibrous			
	Heterogeneous			

Analyst: Sidney Hinkerton Approved Signatory:

8/23/2024 Analysis Date:

8/23/2024 Date:

Disclaimer and Additional Information

400 Point Count Method EPA 600/R-93/116

EPA – 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of Asbestos in Bulk Insulation Samples

EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials

This report is the sole property of the client named on the SanAir Technologies Laboratory, Inc. (SanAir) chain-of-custody (COC). Results in the report are confidential information intended only for the use by the customer listed on the COC. Neither results nor reports will be discussed with or released to any third party without our client's written permission. The final report shall not be reproduced except in full without written approval of the laboratory to assure that parts of the report are not taken out of context. This report and any information contained within shall not be edited, altered, or modified in any way by any persons or agencies receiving, viewing, distributing, or otherwise possessing a copy of this final report. The laboratory reserves the right to perform amendments to any finalized report, of which shall supersede and make obsolete any previous editions. Such changes, modifications, additions, or deletions shall be effective immediately upon notice thereof, which may be given by means including, but not limited to, posting on the SanAir client portal website, electronic or conventional mail, or by any other means. The information provided in this report applies only to the samples submitted and is relevant only for the date, time, and location of sampling. The accuracy of the results is dependent upon the client's sampling procedure, additions, exclusions, method deviations and information provided to the laboratory by the client on the COC. When the client requires samples to be tested in a way that deviates from a specific method or condition, all reported results may be affected by the deviation. SanAir assumes no responsibility for the sampling procedure and will provide evaluation reports based solely on the sample(s) in the condition in which they are received at the laboratory and information provided by the client on the COC, such as: project number, project name, collection dates, P.O. number, special instructions, samples collected by, sample numbers, sample identifications, sample type, selected analysis type, flow rate, total volume or area, and start-stop times that may affect the validity of the results in this report. Samples were received in good condition unless otherwise noted. SanAir assumes no responsibility or liability for the manner in which the results are used or interpreted. Limit of detection for this method is 0.25%. This report does not constitute and shall not be used to claim product, process, system, or person certification, approval, or endorsement by NVLAP, NIST, NELAC, AIHA LAP, LLC or any other U.S. governmental agencies; all or some tests contained in this report may not be accredited by every local, state, and federal regulatory agency. Refer to the SanAir website at www.sanair.com for copies of current certificates and scopes of various accreditations, certifications, and licenses or contact the laboratory at iag@sanair.com for inquiries regarding the status or scope of an accreditation or certification. Samples are held for a period of 60 days.

Asbestos Accreditations, Certifications, and Licenses:
National Voluntary Laboratory Accreditation Program (NVLAP) Lab Code 600227-0
State of Connecticut Department of Public Health Registration Number: PH-0817
State of Rhode Island Department of Health Certification Number: PLM00144, TEM00144
State of West Virginia Bureau for Public Health Asbestos Laboratory Number: LT000637
Texas Department of State Health Services License Number: 300510

Disclaimer and Additional Information

This report is the sole property of the client named on the SanAir Technologies Laboratory, Inc. (SanAir) chain-of-custody (COC). Results in the report are confidential information intended only for the use by the client named on the COC. Neither results nor reports will be discussed with or released to any third party without our client's written permission to maintain client confidentiality. The final report cannot be reproduced, except in full, without written authorization from SanAir to assure that parts of the report are not taken out of context. This report and any information contained within shall not be edited, altered, or modified in any way by any persons or agencies receiving, viewing, distributing, or otherwise possessing a copy of this final report. The laboratory reserves the right to perform amendments to any finalized report, of which shall supersede and make obsolete any previous editions. Such changes, modifications, additions, or deletions shall be effective immediately upon notice thereof, which may be given by means including, but not limited to, posting on the SanAir client portal website, electronic or conventional mail, or by any other means. The information provided in this report applies only to the samples submitted in the condition they were received at the laboratory and is relevant only for the date, time, and location of sampling. Samples were received in good condition unless otherwise noted on the report. The accuracy of the results is dependent upon the client's sampling procedure and information provided to the laboratory by the client on the COC, which includes the project name, project number, P.O. number, sample collection dates, special instructions, samples collected by, sample numbers, sample identifications/location, sample type, selected analysis type, and total area or volume that may affect the validity of the results. SanAir assumes no responsibility for the sampling procedure and will provide evaluation reports based solely on the sample and information provided by the client. SanAir assumes no responsibility or liability for the manner in which results are used or interpreted. This report does not constitute and shall not be used to claim product, process, system, or person certification, approval, or endorsement by NVLAP, NIST, NELAC, AIHA LAP, LLC or any other agency of the U.S. government; all or some tests contained in this report may not be accredited by every local, state, and federal regulatory agency. Refer to the SanAir website at www.sanair.com for copies of current certificates and scopes of various accreditations, certifications, and licenses or contact the laboratory at iaq@sanair.com for inquiries regarding the status or scope of an accreditation or certification.

Fibers smaller than 5-microns cannot be seen with this method due to scope limitations. Polarized- light microscopy is not consistently reliable in detecting asbestos in floor covering and similar non-friable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as non-asbestos containing. Samples are held for a period of 60 days.

Asbestos Accreditations, Certifications, and Licenses
National Voluntary Laboratory Accreditation Program (NVLAP) Lab Code 600227-0
State of Connecticut Department of Public Health Registration Number: PH-0817
State of Rhode Island Department of Health, Certification Number: PLM00144, TEM00144
State of West Virginia Bureau for Public Health, Analytical Laboratory Number: LT000637
Texas Department of State Health Services License Number: 300510

1441 King Avenue Columbus, OH 43212 Phone: (614) 481-8600 Fax: (614) 481-8610

Sent To: San AN	2404630
Sent To:	No. 5
VIA: UPS	
	Dogo 1

Date: 8-15-2024 Turn around: 5 log

ASBESTOS BULK SAMPLE CHAIN-OF-CUSTODY RECORD

Project Name: 8895 Gaysport Rd Demo	Project No.: 2-1-0-310	Project Contact: Math Coeiger	Sampler (print): Arstn. Coldres	Signa	ature
Sample I.D. No. Homog. Area No. Sample /Hom	nogeneous Area Description	Sample Loca	ation	R	emarks
1-01 1 Ce.Ling Tr	xt	Living Run			
1-02		Kitchen			
- 03		Itall			
-04		Bedroom 1			
-05 1		Bedroom 2			
1-00 2 DWJC=	# / · ·	Living Room	C	omposite w1 -09	8if Positive
1-07		Bedroom	C	empositeul-	e if foritive
-08 3 Drywall =	41	Living An			
- 09 1		BRI			
-10 4 Dujc #:		Utility Run		Composite;	f Positive
-11 1		<u> </u>			
- 12 5 Shored white	Linoleum	Entry			
- 13		11			
- 14 6 Floral Patte	on Lindleur	Hall			,
2 / 3	<u></u>	<u></u>			
- 10 7 TanTile Patter	n Liusleum	BR3			
1-17		+			
- 18 8 Beige Linol	eun	BRZ			
SAMPLE ANALYSIS BY EPA METHOD 600/R-93/116 UN POINT COUNT FRIABLES AND NOB'S 3% OR LESS ASI	LESS OTHERWISE NOTED.	(1997년 - 1997년 - 1997 - 1997년 - 1997		☐ Stop 1st Positive	Analyze All Samples
Relinquished by: (signature) Date / Time Received Received	by: (signature) Date /	Time Relinquished by: (signature)	Date / Time Received I	by: (signature)	Date / Time

1110

1441 King Avenue Columbus, OH 43212 Phone: (614) 481-8600 Fax: (614) 481-8610

) t T	Sandir		det
sent io:	Santel	,	
/1 A ·	2911		

No. 5440

ો

 $P_{age} = \frac{1}{2}$ of $\frac{2}{1}$

Date: 8-15-2024

Turn around: 5-day

Project Name: 8975 Gay Spo	ort fd	Demo	Project No.: 24-03 L		ect Contact:	Sampler (prin	nt): Pordren	Signature
24 Sample LD. No.	Homog. Area No.		geneous Area Descr			Location		Remarks
19	8	Beige Lino	leum		BRI		Res	dence
- 20	9	Store Path	en linola	zum	BRI	-		1
1 - 21	1				1		· .	
- 27	10	Pinkwith Sq	vares - Li	noteum	Entry			
- 23	7		<u></u>					
- 24	1,1	Sink Lin	notevin		Kitchen			
1 - 25	1							
- 26	17	BSU					ř	,
- 27	<u> </u>							
- 28	13	+meBrak			Living Run fire	pince		
- 29					<u> </u>			
1- 30	14	Flue Pipe			2.			
1- 21	<i></i>							
- 22	15	fue Pack	ing					
- 23		<u> </u>						
- 34	16	for Brick Box	king Pap	سرج.د				
- 32								
25 7	17	Wall Adhes			Livny Room			
		'HOD 600/R-93/116 UNL IOB'S 3% OR LESS ASB		NOTED.	<u> </u>		☐ Stop 1st F	Positive Analyze All Samples
Relinquished by: (signature)	8-16	Pate / Time Received b	y: (signature)	Date / Time	Relinquished by: (signature)	Date / Time	Received by: (signature)	Date / Time

1441 King Avenue Columbus, OH 43212 Phone: (614) 481-8600 Fax: (614) 481-8610

Sent To:	Santir	
\	1000	

No. 5441

8-15-2024

Turn around:

Project Name: 88 95 Gay Spor	1 (S)	Demo	Project No.:		ect Contact:	Sampler (print): Assim 6	idren	Signature
 	Homog. Area No.		geneous Area Descript		Sample Locati			Remarks
-37	17	Wall ADH	ESINE		Kitchen		les: Je	nc &
- 78	18	Door Fran	me Coulk	•	Living Run		ì	
1 - 39			.,,					
-40	19	Into WOC			BR3			
- 41		<u> </u>						
	20	wc			BRI -Int			
-43	7				<u> </u>			
	21	DX+ Deck	- Carlk		Ext=			
95	2				7			
	24	EXT, WC	-		Bel			
- 47	7 -	01 0		- 1				
	23	Stored W	onder Ba	rer	- Eyly			
- 49	<u></u>				<u> </u>			
	24	Eleca Wining	y Insular	10 V	Ext.			
- 51	20-							
- 51 - 53	70	Elec. Backma	Prate				ĺ	
33								
SAMPLE ANALYSIS BY EF POINT COUNT FRIABLES	PA METH AND NO	HOD 600/R-93/116 UNL DB'S 3% OR LESS ASB	ESS OTHERWISE N	OTED.			☐ Stop 1st Posi	tive Analyze All Samples
Relinquished by: (signature)	870	ate / Time Received b	y: (signature)	Date / Time	Relinquished by: (signature)	Date / Time Rece	ived by: (signature)	Date / Time

1441 King Avenue Columbus, OH 43212 Phone: (614) 481-8600 Fax: (614) 481-8610

∇_{Λ}	0
Sent To:	
VIA: VPS	

No. 5442

Page _____ of ____

Date: 8-15-2024

Turn around: S-day

Project Name:	Project No.:	Project Contact:	Sampler (print):	Signature
8895 Cay Sport Rd	Demo 24-0310	Matt Cooker	Austin Collier	Charles
Sample I.D. No. Homog. Area No.	Sample /Homogeneous Area Description	Sample Location		Remarks
- 54 Die S	Late Shingles	Main boot	R	esidence
- 55 1	<u> </u>			
- 56 27 1	lashing Patch	Mary Roof		
- 87		1		
- 58 28 A	tuning Shingle/fe/+	Carport Post		
- 59 1		4		
- 60 29 A	Addition Surgle/felt	Addition Roof		
- Ce 1 J	7.0	3		
- 62 30 S	Horel Cement Borard	Dut-Building	C	Put Buildman
-63 1	1	7		
- 64 31 St	Late Shingle	Out-Buildory	Roof	
- 65 1	1 0	<u> </u>		
		·		
SAMPLE ANALYSIS BY EPA METHOD POINT COUNT FRIABLES AND NOB'S	600/R-93/116 UNLESS OTHERWISE NOTED. 33% OR LESS ASBESTOS.		□ S	top 1st Positive Analyze All Samples
Relinquished by: (signature) Date /T Pice /	Fime Received by: (signature) Date /	Time Relinquished by: (signature)	Date / Time Received by: (sig	nature) Date / Time



The Identification Specialists

Analysis Report prepared for Lawhon & Associates, Inc.

Report Date: 8/28/2024

Project Name: 8895 Gaysport Rd Demo

Project #: 24-0310

SanAir ID#: 24048074



NVLAP LAB CODE 600227-0

11709 Chesterdale Road I Cincinnati, Ohio 45246 888.895.1177I 513.438.6006 I IAQ@SanAir.com I SanAir.com



SanAir ID Number
24048074
FINAL REPORT
8/28/2024 3:02:27 PM

Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212

Phone: 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/26/2024 8:30:00 AM

Dear Matt Geiger,

We at SanAir would like to thank you for the work you recently submitted. The 4 sample(s) were received on Monday, August 26, 2024 via COC further analysis. The final report(s) is enclosed for the following sample(s): 240815-26, 240815-27, 240815-41.

These results only pertain to this job and should not be used in the interpretation of any other job. This report is only complete in its entirety. Refer to the listing below of the pages included in a complete final report.

Sincerely,

Maureen Y. Haley

Asbestos Laboratory Manager SanAir Technologies Laboratory

Marreen G. Heales

Final Report Includes:

- Cover Letter

- Analysis Pages

- Disclaimers and Additional Information

Sample conditions:

- 4 samples in Good condition.



SanAir ID Number
24048074
FINAL REPORT
8/28/2024 3:02:27 PM

Name: Lawhon & Associates, Inc.

Address: 1441 King Ave

Columbus, OH 43212

Phone: 614-481-8600 ext. 142

Project Number: 24-0310

P.O. Number:

Project Name: 8895 Gaysport Rd Demo

Collected Date: 8/15/2024

Received Date: 8/26/2024 8:30:00 AM

Analyst: Pinkerton, Sid

Asbestos Bulk EPA PLM NOB EPA 600/R-93/116

SanAir ID / Description	Appearance	% Fibrous	% Non Fibrous	Asbestos Types	% Total Asbestos
24048074-001 / 240815-26 BSU, Kitchen	Black Non-Fibrous Homogeneous		98.9 %	Chrysotile	1.1 %
24048074-002 / 240815-27 BSU, Kitchen	Black Non-Fibrous Homogeneous		98.8 %	Chrysotile	1.2 %
24048074-003 / 240815-40 Int WGC, BR 3	Tan Non-Fibrous Homogeneous		99.7 %	Chrysotile	0.3 %
24048074-004 / 240815-41 Int WGC, BR 3	Tan Non-Fibrous Homogeneous		99.6 %	Chrysotile	0.4 %

EPA 400 Point Count with Gravimetric Reduction.

Analyst:

Analysis Date:

Sidney Kinkerton

Approved Signatory:

Date: 8/28/2024

<u>Disclaimer and Additional Information:</u> Method for the Determination of Asbestos in Bulk Building Materials EPA 600/R-93/116 July 1993 PLM EPA NOB

This report is the sole property of the client named on the SanAir Technologies Laboratory, Inc. (SanAir) chain-of-custody (COC). Results in the report are confidential information intended only for the use by the client named on the COC. Neither results nor reports will be discussed with or released to any third party without our client's written permission to maintain client confidentiality. The final report cannot be reproduced, except in full, without written authorization from SanAir to assure that parts of the report are not taken out of context. This report and any information contained within shall not be edited, altered, or modified in any way by any persons or agencies receiving, viewing, distributing, or otherwise possessing a copy of this final report. The laboratory reserves the right to perform amendments to any finalized report, of which shall supersede and make obsolete any previous editions. Such changes, modifications, additions, or deletions shall be effective immediately upon notice thereof, which may be given by means including, but not limited to, posting on the SanAir client portal website, electronic or conventional mail, or by any other means. When the client requires samples to be tested that deviates from a specific method or condition, all reported results may be affected by the deviation. Where noted on the COC, 400 point count with gravimetric reduction was employed with this analysis. The information provided in this report applies only to the samples submitted, in the condition they were received at the laboratory, and is relevant only for the date, time, and location of sampling. Samples were received in good condition unless otherwise noted on the report. The accuracy of the results is dependent upon the client's sampling procedure and information provided to the laboratory by the client on the COC, which includes the project name, project number, P.O. number, sample collection dates, special instructions, samples collected by, sample numbers, sample identifications/location, sample type, selected analysis type, and total area or volume that may affect the validity of the results. SanAir assumes no responsibility for the sampling procedure and will provide evaluation reports based solely on the sample and information provided by the client. SanAir assumes no responsibility or liability for the manner in which results are used or interpreted. This report does not constitute and shall not be used to claim product, process, system, or person certification, approval, or endorsement by NVLAP, NIST, NELAC, AIHA LAP, LLC or any other agency of the U.S. government; all or some tests contained in this report may not be accredited by every local, state, and federal regulatory agency. Refer to the SanAir website at www.sanair.com for copies of current certificates and scopes of various accreditations, certifications, and licenses or contact the laboratory at iaq@sanair.com for inquiries regarding the status or scope of an accreditation or certification.

Fibers smaller than 5 microns cannot be seen with this method due to scope limitations. Samples are held for a period of 60 days.

Revision#02, 6/21/2024

1441 King Avenue Columbus, OH 43212 Phone: (614) 481-8600 Fax: (614) 481-8610

	Sent To:
)	Sanfor

YIA:

No. 5439

Date: 8-15-2024

]
	Turn
	Turn around
1	_

ASBESTOS BULK SAMPLE CHAIN-OF-CUSTODY RECORD

8895 Gaysport Col Demo	t ed Demo	Project No.:	Project Contact Math Ocigar	Sampler (print): Austr Colder		Signature
Sample I.D. No.	Homog. Area Sample /Homo	Sample /Homogeneous Area Description	Sample Location	ion		Remarks
10,-	1 Co. Love TXT	+	Living Run			
1 - 02			12.tcher			
- 03		,	utal!			
104			Bedroom 1			
201	 -		Ridroom 2			
- 0%	と Dwgc #	t /	Living Room		Composite m1-	Composite w/ -08:4 Positive
1001	+		Bedroom (Compositeul	empositem of it positive
108	3 Doywoll #	*	Livida for		•	
000	1		82/			
- 10	7 Dur #1		Utity Rm		Composite	if Positive
- //	1					
1 7	5 Shored white	Chaleum	Entry			
, ū	1		1-			-
1 14	6 floral Pattern	n Lindleur	Hall			
- 15		}	 			
- 10	7 TanThe Patton	a Cinoleum	BRZ			
1 - +2	1>		4			-
- 18	8 Beign Linoleun	ر ک	ゆたと			
SAMPLE ANALYSIS BY E	SAMPLE ANALYSIS BY EPA METHOD 600/R-93/116 UNLESS OTHERWISE NOTED POINT COUNT FRIABLES AND NOB'S 3% OR LESS ASBESTOS.	ESS OTHERWISE NOTED.	**************************************		☐ Stop 1st Positive	ive WAnaiyze All Samples
Relinquished by: (signature)	S-lu /Leso LM3_		Date / Time Relinquished by: (signature)	Date / Time R	Received by: (signature)	Date / Time
(· · · · · · · · · · · · · · · · · · ·	_		

-2"

1441 King Avenue Columbus, OH 43212 Phone: (614) 481-8600 Fax: (614) 481-8610

∨IA:_ Sent To: Santi SON

No. 5440

Page_

Date: B-12-2024

Date / Time	Received by: (signature)	Date / Time	Relinquished by: (signature)	S(191) Date / Time	Date / Time Received by: (signature)	8-16	Relinquished by: (signature)
sitive Analyze All Samples	☐ Stop 1st Positive		(ERWISE NOTED.	SAMPLE ANALYSIS BY EPA METHOD 600/R-93/116 UNLESS OTHERWISE NOTED. POINT COUNT FRIABLES AND NOB'S 3% OR LESS ASBESTOS.	ES AND NO	SAMPLE ANALYSIS BY POINT COUNT FRIABL
	<u>}</u>		Livry Room		Wall Adhesive	17	, 16
en e			+		-	1	1
				Paper	FOR BRICK BREEKING	16	1 25
						+	7 27
					flue Packing	5	1 4
			A		-	٢	1 0 7
			2		fue Pipe	12	1 40
			4		1	1	- 29
		place	Living Pun firep		しつとめってい	Ñ	~ 28
						۲	1 27
	7				BS U	7	- 26
			+		<u> </u>	 	- 25
			でする	34	Sink Linoleun	1.1	1 24
			<u>-</u>		-) -	1 22
			Butan	- Linoleum	Pinkinith Supercs	0	1 44
			- 			2	- 21
			BRI	Cinoleur	Store Patter C	0	1 20
lesidence_	Resic		BR2		Beize linoleum	∞	1 10
Remarks		ation	Sample Location		Sample /Homogeneous Area Description	Homog. Area No.	1408/5
Signature C	older	Sampler (print): Austh Colden	Project Contact: Watt Gery &	Project No.: P		1 P. 1	8895 Gaysport fol Demo

24048074

Lawhon & Associates, Inc.

1441 King Avenue Columbus, OH 43212 Phone: (614) 481-8600 Fax: (614) 481-8610

Sent To: Say Dr

No. 5441

Page 3 of 4

Turn around:

Date: 8 -1 5 - 2014

8895 Cay Sport R& Demo	es tro	Demo	Project No.:	Project Mass	Mouth Geogram	Sampler (prin	Sampler (print):		Signature	<i>></i>
Sample I.D. No.	Homog. Area No.	Sample /H	Sample /Homogeneous Area Description	tion	Sample Location	on .			Remarks	
- 37	17	Wall AD	LDHESINE		Liter			Resilence	ر ا اح	
- 128	18		rema Coulk		Living Run					
1 - 39	۲				1-2					
140	20	エルトいつの			BR3					
1 2.	}	1			•					
- 42	20	ك ر			BRI -Int					
242	+	1								
- HH	7	EXT Dec	K Coulk		の子	:				
En -	۲-	 			-					
1 46	22	かxナ、しx			B(C)					
127	1	 		,	 -					
1 20	23	Stores (Worder Barre	3	gi T					
: 49	1				-					
1 50	24	Gleen wining	no fusile to?	3	Ext.					
3	}		1	:	1					
153	28	Elec. Backing	na Piate							
ch Ca	1-	<u></u>			-					
SAMPLE ANALYSIS BY EPA METHOD 600/R-93/116 UNLESS OTHERWISE NOTED. POINT COUNT FRIABLES AND NOB'S 3% OR LESS ASBESTOS.	EPA METH	10D 600/R-93/116 U)B'S 3% OR LESS A	NLESS OTHERWISE N SBESTOS.	IOTED.				☐ Stop 1st Positive	3	Analyze All Samples
Relinquished by: (signature)	8 76	/Time	(signature)	Date / Time Common Date / Time	Relinquished by: (signature)	Date / Time	Received by: (signature)	(signature)	Dat	Date / Time

1441 King Avenue Columbus, OH 43212 Phone: (614) 481-8600 Fax: (614) 481-8610

Sent To: Sent

No. 5442

Page_

Date: 8-15-2024

Turn around:

Date / Time	Received by: (signature)	Date / Time Recei	Relinquished by: (signature)	Shorthy At Sm	Received by: (signature)	Silve / Time	Relinquished by: (signature)	Relinquished
re A.A.nalyze All Samples	☐ Stop 1st Positive			WISE NOTED.	SAMPLE ANALYSIS BY EPA METHOD 600/R-93/116 UNLESS OTHERWISE NOTED. POINT COUNT FRIABLES AND NOB'S 3% OR LESS ASBESTOS.	NOB'S 3% OF	SAMPLE ANALYSIS BY EPA METHOD 600/R-93/116 UNLESS OT POINT COUNT FRIABLES AND NOB'S 3% OR LESS ASBESTOS	SAMPLE A
	_							
		,						
	}		-		-		65 1	j
	+	Roof	OUL - Buildow		Sumple	Stake	15. ho	1
			<i>j</i> -		1		63	,
Sidne	00+ B		Dut-Building	Bonary	ed Cement	Shore	62 30	1
	<i>\</i>				F C	,	6	ì
	257	10	Alling Rock	Le11-	8 Jahrens	Addition	ao 29	1
			1) - -		59 1	1
		T	Carport foot	ダイ	Sinhale/	Awning	s-8 28	1
)	<i>f</i> -		1	,	57	1
			Mary Roof		ashing Pater	5	42 9.5	1
			T		1	' 	5	í
۵	Residence		Main loof		Siate-Shyales		S-4 24	4
Remarks		ion	Sample Location		Sample /Homogeneous Area Description		I.D. No. Area No. No.	2 Sample I.D. No.
Ser Service Se		Ashi Color	Madd Coeper		24-0310	PS Demo	8845 Consport PS	2628
Signature	S	Sampler (print):	Project Contact:	Proje	Project No.:	ı	e.	Project Name:



Notification of Demolition and Renovation/Abatement Section 1: General Information

Division of Air Pollution Control

Work on projects cannot begin until 10 working days after a COMPLETE original notification form, <u>including payment</u>, is submitted to Ohio EPA. Instructions and a worksheet for fee calculation are available at *epa.ohio.gov/asbestos*. This form can be completed, and payment made, at *ebiz.epa.ohio.gov*. Questions? *asbestos@epa.ohio.gov* or (614) 466-0061.

			Ţ				Ţ		
Ohio EPA Use Only	Notification #:		Postmar	ked: /	/ /		Received:	/ /	Hand-Delivered
<u> </u>	formation (Check all that	T	Пгтого		امسمدا		Cancallation	County # N	Auglingum
	Revision # (count):	Installation	☐ Emerg	<u> </u>	Annual		Cancellation	County: N	
	os Abatement Contractor,	Billing and Fire D	epartmen	tintorma	tion				Revised?
Owner Name: ODOT Distric	~+ C								Is this a company? X Yes No
Address: 9600 Jack					Conta	ct Dorc	on: Brian Tatr	<u> </u>	
City: Jacksontown	Sontown Road			State: Ol		LL FEIS	OII. BIIdii Tati	Zip: 4	
Email: Brian.Tatmar	a@dot objo gov				740) 323-4	400		Fax:	3030
	nt Contractor (if applicable)			i none. (740) 323-4	+00		ı ax.	
Name:	ic contractor (ii appricable)				License #	: AC			Expiration Date: / /
Address:					<u> </u>	ct Pers	on:		Expiration Pater 7
City:				State:	00			Zip:	-
Email:				Phone: ()			Fax: () -
Billing Contact				1				1.3	,
Is this contact assoc	ciated with the \(\bigcup \) Owner	, Asbestos Ab	atement C	ontractor	, or \square De	molitio	on Contractor	(if not inst	tallation)?
Address:					Conta	ct Pers	on:		·
City:				State:	ı			Zip:	-
Email:				Phone: ()	-		Fax: () -
Fire Department (if	applicable)			I					
Name:									
Address:					Conta	ct Pers	on:		
City:				State:				Zip:	-
Email:				Phone: ()	-		Fax: () -
3) Ohio Asbestos	Hazard Evaluation Special	ist and Evaluation	Procedur	e					Revised?
Evaluation Specialis	t: Matt Geiger			(Certification	n#: E	S 35832	Expi	ration Date: 10/14/2024
•	g analytical methods, emp gory II non-friable asbesto	•	•	of and to					stos-containing material (RACM) and ther Method (Explain Below):
4) Procedures to	be followed should unexp	ected RACM be di	scovered (check all	that apply)				Revised?
Stop work and I	keep wet 🛛 Evad	cuate area	⊠ [Demarcate	e area		⊠ co	ontact lice	nsed abatement contractor
	office/local air authority								
Other (Explain):	:								
5) Planned Demo	lition (check all that apply)							Revised?
	n work to be performed an Fire Training Wet	· <u> </u>			_			ısed:] Other (E	explain):
Description of affec	ted facility components (in	clude attachment	if necessa	ry):					

Notification of Demolition and Renovation/Abatement

Section 1: General Information

Continued

Mail completed form and payment to: Ohio EPA, DAPC – Asbestos 50 W. Town St., 7th Floor or P.O. Box 1049 Columbus, OH 43216-1049

6) Asbestos Description and	l Engineering Controls (i	f asbestos is being al	bated)							Revised?
For the material listed in each ensure proper waste handling		pe(s) of ACM to be ab	oated, engineer	ring co	ontrols and work	practices to	be use	d to mini	mize em	issions and
Type of ACM to be abated:	Surfacing	☐ Mechanical	Other							
Engineering Controls:	☐ Wet Methods	Glove Bag	☐ NPE		☐ AFD	Other	:			
Work Practices:	☐ Intact Removal	☐ Manual	☐ Mechar	nical	Other:					
7) Asbestos Waste Transpo	rter (if applicable)									Revised?
Transporter #1 Name:										
Address:				Con	tact Person:					
City:			State:			Ziŗ	o:	-		
Email:			Phone: ()	-	Fa	x: ()	-	
Transporter #2 Name (if appli	cable):									
Address:				Con	tact Person:					
City:			State:			Zip	o:	-		
Email:			Phone: ()	-	Fa	x: ()	-	
8) Asbestos Waste Disposal	Site (if applicable)									Revised?
Name:										
Address:				Con	tact Person:					
City:			State:			Ziŗ	o:	-		
Email:			Phone: ()	-	Fa	x: ()	-	
9) Emergency Demolition (c	complete if you checked	"Emergency" above	and "Demoliti	on" fo	or any project)					Revised?
A copy of the issued order, inc	cluding the following info	ormation, must be at	tached to this r	notific	ation.					
Government Official Issuing O	rder:		Title:							
Agency:			Authority	y of O	rder (Citation of	Code):				
Date of Order: / /			Demoliti	on Da	te: / /					
10) Emergency Renovation/	Abatement (complete if	you checked "Emerg	ency" above a	nd "Re	enovation/Abat	ement" for a	ny pro	ject)		Revised?
Date of Emergency: / /	!		Time of	Emerg	gency: :	a.m] p.m.			
Description of Sudden, Unexp	ected Event:									
Explanation of how the event	caused unsafe condition	ns or equipment dam	iage:							
11) Attestation										Revised?
In accordance with Ohio Adm the Administrative Code will s is prohibited by law and I cert	supervise the stripping ar	nd removal described	by this notifica	ation.	I acknowledge t	•			•	
Signature:					Date: /	: /				
Name:			Title:							
Organization:										



Notification of Demolition and Renovation/Abatement Section 2: Project Address Specific Information

Division of Air Pollution Control

Please complete Section 2 for the address included with this notification. If the project is an "Installation" per OAC 3745-20, complete a separate Section 2 page for each address associated with this notification.

Ohio EPA Use Only	Project ID #	‡ :									
A. Facility Descr	iption								Revised?		
Building Name (if a	pplicable): Res	sidential Structure & Gar	age	Site Loca	ation (specific): 39	9°48'10.0"N	N 81°53'25.7"W				
Address: 8895 Gays	sport Hill Road					Co	ounty: Muskingur	n			
City: Blue Rock				State:	ОН	Zi	p: 43720 -				
Building Size (squar	re feet): 1,29	96		No	o. of Floors: 1			Age: 34			
Present Use: Resid	ential Dwellin	g and Garage (abandone	ed)	Pri	ior Use: Residenti	ial Dwelling	g and Garage				
B. Type of Opera	ation (check a	ll that apply)							Revised?		
□ Demolition	Reno	ovation/Abatement – Ty	pe: 🛛 Removal	Re	epair 🔲 Encaps	ulation [Enclosure				
C. Asbestos Pres	sent (check on	ne)							Revised?		
⊠ Yes □ No		No, previously abated	d Year A	bated:							
D. Approximate	Amount of As	sbestos-Containing Mat	erials (complete	table be	low and Section 1	#6 if asbe	stos is present)		Revised?		
			Material to l	oe Remo	ved		M	aterial NOT to l	be Removed		
			Non-frial	ole Asbes	stos-Containing M	aterial	Non-fria	ble Asbestos-Co	ontaining Material		
		RACM	Catego	ry I	Categ	gory II	Categ	gory I	Category II		
Pipes (linear feet)											
Surface area on oth components (ft ²)	ner facility				1	1					
Volume if length or be measured (ft ³)	area cannot										
E. Asbestos Abatement Schedule and Abatement Specialist (original notification is required 10 working days prior to the start of work) Setup Date: / / Complete Date: / /											
(Shift 1) Time Monday Tuesday Wedne						(Complete Date:	/ /			
Monday Tuesday Wedne					Thursday	F	riday	Saturday	Sunday		
start/end on site											
Abatement Special	tement Specialist Name:				cation #: AS			Expiration Da	te: / /		
(Shift 1) Time	(Shirt 1) Time					F	riday	Saturday	Sunday		
start/end on site											
(Silit 1) Time					cation #: AS			Expiration Date: / /			
F. Demolition C	ontractor (if a	pplicable)							Revised?		
Name:											
Address:					Contact Pe	rson:					
City:				State:			Zip:	-			
Email:				Phone: (() -		Fax:	()	-		
G. Demolition Se	chedule (origi	nal notification is requir	ed 10 working d	ays prior	to the start of wo	ork)			Revised?		
Start Date: /	/			Complet	te Date: / /	1					
H. Project Hold				r					Revised?		
Hold Begin Date:	/ /			Work Re	esume Date: /	/					